

Manufactured Home Installation Specifications
(Must be completed and submitted with your application)

Applicant _____

Permit # _____

Address _____

Manufacturers Name _____

Roof Zone _____ Wind Zone _____

No. of Sections _____ Width _____ Length _____ Year _____ Serial # _____

Installation Standard Used (check) Manufacturers Manual _____ 15C-1 _____

Site Preparation

Debris and Organic Removal _____ Page # _____

Water Drainage: Natural _____ Swale _____ Pad _____ Other _____ Page # _____

Foundation

Load bearing soil density _____ Or assumed 1,000 psf _____ Page # _____

Footing type: Poured in place _____ Portable _____ Page # _____

Mainrail frame block: Size _____ Placement o.c. _____ Page # _____

Perimeter blocking: Size _____ Number _____ Location _____ Page # _____

Ridge beam support: Number _____ Size _____ Location _____ Page # _____

Center line blocking: Number _____ Size _____ Location _____ Page # _____

Special supports required (fireplace, bay window) Yes _____ No _____ Page # _____

Mating of Units: Mating gasket _____ Type used _____ Page # _____

Fasteners: Roof Type _____ Spacing _____ o.c. Page # _____

Endwall Type _____ Spacing _____ o.c. Page # _____

Floors Type _____ Spacing _____ o.c. Page # _____

Anchors: Type 6,000 _____ 3,150 _____ Page # _____

Height of Unit (top of foundation to frame): _____ Page # _____

Angle of straps _____ Page # _____

Number of frame ties _____ Spacing _____ o.c. Page # _____

Number of over-roof ties (if required) _____ Page # _____

Number of sidewall anchors _____ Zone II _____ Zone III _____ Page # _____

Number of centerline anchors _____ Number of stabilizers _____ Page # _____

Vents required for underpinning (1sf/150 sf floor area): No. _____ Page # _____

Prepared by: _____

Date: _____